

Construction Monitoring Report No. 3

Project: Cottonwood Solar I
Site visit: September 24, 2026
Report date: September 30, 2026

1. Progress

Workstream	% complete
Piles and trackers	96%
Modules installed	88%
Inverters set	100%
Project substation	70%

2. Schedule Update

The main power transformer failed factory acceptance testing in August 2026 and is being rewound. The manufacturer now forecasts delivery in mid-December 2026. Allowing for installation, testing and utility energization, we forecast the placed-in-service date on or about February 15, 2027, compared with November 30, 2026 in our July 31, 2026 report.

We consider achievement of placed-in-service in calendar year 2026 unlikely.